

〇〇〇国立及び州病院医療機材整備計画準備調査
Project of Medical Equipment Provision for Improving Public Health Care Services at the National, Municipal and Provincial Referral Hospital Level
建築工事材工単価調査表

List of unit price (labor and material)

材工または材料名 Works or materials	規格 specification	単位 unit	単価 unit price	備考 remark
普通ポルトランドセメント Portland cement	packed cement ()kg/pack	袋 pack		
コンクリート用砂利 gravel for concrete	φ 15-25mm	m3		
コンクリート用砕石 crushed stone for concrete	φ 15-25mm	m3		
コンクリート用砂 sand for concrete		m3		
鉄筋コンクリート reinforced concrete	including form working, arranging of iron bars and concreting 調合 (mix ratio) 1 : 2 : 4	m3		
壁モルタル wall mortar	調合 (mix ratio) 1 : 3, thickness=25mm	m2		
床モルタル Floor mortar	調合 (mix ratio) 1 : 3, thickness=30mm	m2		
床コンクリートはつり Floor concrete chipping	thickness=30mm	m2		
木製型枠材(ベニヤ) wood forms(plywood)	24mmx1000mmx2000mm	枚 pieces		
木製型枠材(ベニヤ) wood forms(plywood)	12mmx1000mmx2000mm	枚 pieces		
木製型枠材(ベニヤ) wood forms(plywood)	4mmx1000mmx2000mm	枚 pieces		
異形鉄筋reinforcing bar deformed bar	SD 295 diam.10mm	ton		
異形鉄筋reinforcing bar deformed bar	SD 295 diam.10mm	ton		
普通丸鋼reinforcing bar plain bar	SR 235 diam.9mm	ton		
溶接金網 welded wire mesh	diam.5mm x 150mm x 150mm	m2		
L型鋼 L-type structural steel	5 x 50 x 50	ton		
溝型鋼 channel structural steel	4 x 125 x 65	ton		
穴あきレンガ building brick(SCR brick)	labor and materials hollow brick size ()	m2		
間仕切り用レンガ structural clay tile(partition tile)	labor and materials	m2		
コンクリート・ブロック hollow concrete block	labor and materials L400mm x H200mm x T120mm	m2		
コンクリート・ブロック hollow concrete block	labor and materials L400mm x H200mm x T150mm	m2		
木製幅木 wooden skirt	labor and materials L2000mm x H100mm x T12mm	m2		
磁器タイル porcelain tile	5mm x 100mm x 100mm	枚 pieces		
鉛ガラス lead glass		m2		
ガラス用シーラ材 sealant(wet glazing)	silicone sealant cartridge	本 pieces		
ビニール・タイル vinyl tile for floor	labor and materials 2mmx300mmx300mm	m2		
長尺シート vinyl flooring sheet	labor and materials thic.2.5mm w=2000mm roll	m2		
テラゾータイル precast terrazzo	labor and materials thic.20mm 200mm x 200mm	m2		
テラゾータイル precast terrazzo	labor and materials thic.20mm 300mm x 300mm	m2		
天井軽量鉄骨下地 light steel ceiling joist	labor and materials include all accessory	m2		
石膏ボード gypsum board for ceiling and wall	labor and materials 12mmx1000mmx2000mm	m2		
天井吸音材 mineral fiber acoustical ceiling panel	labor and materials 12mmx600mmx300mm	m2		
壁ボード張り Wall gypsum board	Include LGS & Anchor on wall (Not include Board) 12.5mmx900x1800 Double board Total Th=25.0mm	m2		
木材(柱材,束材) wood(stud)	labor and materials 10cmx10cm	m		
木材(柱材) wood(stud)	labor and materials 5cmx10cm	m		
木材(下地材) wood(ceiling joist)	labor and materials	m2		
床用木材 wooden floor(wood for decking)	labor and materials hard wood thickness=12mm	m2		
屋根用着色亜鉛鍍金鉄板 color galvanized iron sheet	labor and materials thickness =0.4mm	m2		
屋根用瓦 roof tile	labor and materials	m2		
屋根防水材 waterproof paper(bituminous felt)	labor and materials sanded bituminous felt (1mx15m 40kg)	m2		
ペンキ paint	synthetic resin emulsion paint labor and materials	m2		
鉄製扉 steel door(for entrance) with lead layer & wheel	flush door include door frame include installation 30mmx900mmx2100mm	箇所 pieces		Wheel which supports the door weight
モノロック錠前 tubular lock	stainless steel	個 pieces		
ドアノブ door handle	stainless steel lever handle	個 pieces		

〇〇〇国国立及び州病院医療機材整備計画準備調査

Project of Medical Equipment Provision
for Improving Public Health Care Services at the National, Municipal and Provincial Referral Hospital Level

設備資材単価調査表
Unit price list(builder's equipment)

品名 building material	規格 specification	単位 unit	単価 unit price	備考 remark
ビニル絶縁電線(IV) PVC sheathed electric wire	1p φ=1.2mm	m		
二種ビニル絶縁電線(HIV) PVC sheathed electric wire	1p φ=1.2mm	m		
ビニル絶縁ビニルシースケーブル(VV) PVC sheathed electric wire	3p φ=1.6mm	m		
ビニル絶縁ビニルシースケーブル(VV-F) PVC sheathed electric wire	2p φ=1.6mm Fケーブル	m		
ビニル絶縁ビニルシースケーブル(VV-F) PVC sheathed electric wire	3p φ=1.6mm Fケーブル	m		
硬質ビニル電線管 vinyl conduit tube	φ=20mm	m		
プラスチック電線管 plastic conduit tube	φ=20mm	m		
波付硬質合成樹脂管(フレキシブル配管) vinyl flexible conduit	φ=30mm	m		
アウトレットボックス double receptacle outlet box	3p15A×2	個 pieces		
アウトレットボックス double receptacle outlet box	2p15A×2	個 pieces		
安全ブレーカー safety breaker	3P 220V 20A 2.5KA	個 pieces		
漏電遮断機 earth leakage circuit breaker	3P 220V 150A 14KA	個 pieces		
分電盤(箱) panelboard and cabinet	400X400X140 surface-mounted	個 pieces		
プルボックス pull box(steel)	100X100X75	個 pieces		
スイッチ switch	15A 220V	個 pieces		
コンセント socket outlet	15A 220V	個 pieces		
ステンレス スイッチプレート stainless steel double switch plate	角型 二口 double switch	個 pieces		
蛍光灯 fluorescent lamp	40w	個 pieces		
蛍光灯電灯器具 fluorescent light fixture(40w double tube)	2灯 天井直付け器具 surface-mounted with cover	個 pieces		
蛍光灯電灯器具 fluorescent light fixture(40w X4 tubes)	2灯 天井直付け器具 surface-mounted with cover	個 pieces		
塩ビパイプ PVC pipe(for portable water)	in.diam.16 thic.3.0 leng.4m	本 pieces		
塩ビパイプ PVC pipe(for drainage)	in.diam.100 thic.6.6mm leng.4m	本 pieces		
塩ビパイプ継ぎ手(90度大曲エルボ) PVC pipe fitting(90-degree elbow)	long radius in.diam.100	個 pieces		
塩ビパイプ継ぎ手 PVC pipe fitting(90-degree Y)	in.diam.100	個 pieces		
コンクリート排水枥 concrete pit for drainage	include pit cover in.diam.300mm dep.600	個 pieces		
桮トラップ bell trap(for floor)	in.diam.100	個 pieces		
横水栓 stem faucet	in.diam.13	個 pieces		
自在水栓 swing faucet	in.diam.13	個 pieces		
洗面器 wash basin		個 pieces		
換気扇 exhaust fan for toilet		個 pieces		

〇〇〇国立及び州病院医療機材整備計画準備調査

Project of Medical Equipment Provision

for Improving Public Health Care Services at the National, Municipal and Provincial Referral Hospital Level

労務単価調査表

Labor price

項目 item	仕様 specification	単位 unit	単価 unit price/fee	備考(1日当たりの仕事量) Remark (Workmanship)
技術者 Engineer				
補助技術者 Assistant Engineer				
職長 Foreman		day		
仮設足場掛け to put up scaffolding	足場材料含む include material	m2		
根切り excavation	D=1m by hand	m3		
根切り excavation	D=1m by machine	m3		
コンクリート打ち to cast concrete	not include material	m3		
鉄筋組み立て to place reinforcement	fabrication and placing not include material	ton		
型枠組み立て(壁) to construct forms(wall)	材工 include material	m2		
型枠組み立て(床) to construct forms(slab)	材工 include material	m2		
型枠組み立て(柱) to construct forms(column)	材工 include material	m2		
レンガ積み to lay brick	間仕切壁 thic.= () partition(not include material)	m2		
コンクリートブロック積み hollow concrete block	masonry work thic.= () not include material	m2		
磁器タイル貼り(wall) to set porcelain tile	100x100x5 not include material	m2		
磁器タイル貼り(floor) to set porcelain tile	100x100x5 not include material	m2		
薦 scaffolder	? m2/day(steel pipe scaffolding)	day		
土工 navvy	? m3/day(digging by hand)	day		
鉄筋工 reinforcing-bar placer	? ton/day(fabrication and placing)	day		
溶接工 arc welder		day		
大工 carpenter	? m2/day(construct forms(wall))	day		
レンガ工 brick mason	? m2/day(partition)	day		
左官工 plasterer	? m2/day(wall mortar)	day		
タイル工 ceramic tile layer	? m2/day(wall tile)	day		
防水工 waterproof worker	? m2/day(waterproof layer)	day		
板金工 tinsmith		day		
配管工 plumber		day		
屋根葺き工 roof tile layer	? m2/day	day		
ガラス工 glazier	? m2/day	day		
電工 electrician		day		